



Bruhath Bengaluru Mahanagara Palike.

Yalahanka Satellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

2019-20

Completion report of the work of :		Consultancy services for preparation of DPR for the work of construction of RCC Drains and culverts at Brundavan Layout, Hariraja Layout, Hanumappa Layout and surrounding areas in ward no:03 Yelahanka Satellite Town Sub Division		
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor		Sri. Veera Chandrakath Biradar (Transheight Consultants Private Limited)		
3) Time stipulated for completion of work		Two weeks		
4) Date of Commencement of Work		7.11.2019		
5) Date of Completion of Work		20.11.2019		
MB No		1070/2014-15		
Page No		106952		
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer		Sri Sachin. H. P		
2) Asst. Engineer		Sri Krishnappa		
Estimate Amount / Tender	Amount claimed as per actuals	Excess	Savings	Remarks

- 1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment
- 2 Certified that above work has been executed satisfactorily


AE, Ward No-03
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

20/11/2019


Sachin H. P
Asst. Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore